

January 2024 Monthly Compliance Report

Solid Waste Permit No. 498
Bristol Integrated Solid Waste Management Facility
2655 Valley Drive
Bristol, VA 24201
(276) 645-7233

SCS ENGINEERS

02218208.05-30 | February 9, 2024

15521 Midlothian Turnpike Suite 305
Midlothian, VA 23113
804-378-7440

Table of Contents

Section	Page
Introduction	1
1.0 Leachate Pump Station	1
1.1 Floating Material.....	1
1.2 Pump Replacement.....	1
1.3 Alarm/Notification System.....	1
2.0 Cover Integrity and Exposed Wastes.....	1
2.1 Alternate Daily Cover	1
2.2 Intermediate Cover.....	1
2.3 Surface Emissions Monitoring.....	2
3.0 Gas Collection.....	2
3.1 System Optimization	2
3.2 Optimization Plan and Reporting.....	3
3.2.1 Optimization Plan	3
3.2.2 Optimization Actions	3
3.2.3 Monthly Wellhead Monitoring.....	3
4.0 Grading, Geometric Configuration and Gas Expansion	3
4.1 Closure and LFGCCS Plan.....	3
4.2 Final Cover and LFGCCS Installation.....	4
5.0 Leachate Seeps and Ponding.....	5
5.1 Periodic Inspections	5
5.2 Completion of Work Activities.....	5
6.0 Stormwater Drainage and Management.....	6
6.1 Stormwater Management Plan.....	6
6.2 Cleanout of Stormwater Diversion Channel/Trench Berm	6
7.0 Self-Inspection and Recordkeeping	6
7.1 Updated Self-Inspection Logs.....	6
7.2 Facility Training.....	7
7.3 Self-Inspection and Recordkeeping Assignments.....	7

Figures

Figure 1.	Landfill Gas Installation Progress - SWP No. 498 Landfill.....	4
Figure 2.	Site Condition on January 16th.....	5

Table of Contents

Section	Page
Tables	
Table 1. Monthly Average Wellhead LFG Composition – SWP No. 221 Wells.....	3
Appendices	
Appendix A January Monthly Wellhead Monitoring Data	

INTRODUCTION

On behalf of the City of Bristol, Virginia (City), SCS Engineers has prepared this report to the Virginia Department of Environmental Quality (VDEQ) in accordance with item 8 in Appendix B of the Consent Decree between the City and VDEQ. This report provides updates regarding the progress towards completion of the items outlined in Appendix B of the Consent Decree between the City and VDEQ. The following sections outline progress during the month of January 2024 related to Solid Waste Permit (SWP) No. 498.

1.0 LEACHATE PUMP STATION

The City completed repairs to the pumps and addressed other concerns related to the leachate pump station. The steps taken by the City are outlined in the following sections.

1.1 FLOATING MATERIAL

As described in the October 2022 Monthly Compliance Report for the SWP No. 498 Landfill, the floating material in the wet well was resolved.

1.2 PUMP REPLACEMENT

The City contracted with Buchanan Pump Service (Buchanan) to complete repairs to the pumps and infrastructure at the SWP No. 498 pump station. Buchanan completed repairs and replacement of the pumps at the SWP No. 498 pump station.

1.3 ALARM/NOTIFICATION SYSTEM

The alarm system at the SWP No. 498 Landfill pump station is currently functional and sending alerts to landfill staff via text message.

2.0 COVER INTEGRITY AND EXPOSED WASTES

The sections below describe steps taken by the City to address cover integrity and exposed wastes.

2.1 ALTERNATE DAILY COVER

During the month of January conventional daily cover (6 inches of soil) and alternate daily cover (ADC) tarps were used in areas where waste was disturbed as part of construction efforts described in Section 4.2.

2.2 INTERMEDIATE COVER

Placement of intermediate soil cover on the SWP No. 498 landfill is complete. Soil placement and thickness verification was documented in the April 2023 Compliance Report for the SWP No. 498 Landfill. The City will continue to monitor the intermediate cover integrity on a regular basis until final cover has been installed. The intermediate cover was initially disturbed during the month of November as part of the construction of the landfill gas collection and control system (LFGCCS) and

final cover. Some disturbance of the intermediate cover continues to occur as part of construction efforts described in Section 4.2. Intermediate cover disturbed as part of construction will be replaced as part of final cover system installation.

2.3 SURFACE EMISSIONS MONITORING

On December 13, 2023, SCS performed the fourth quarter 2023 surface emissions monitoring event on the landfill. During the monitoring event, no exceedances were detected on the serpentine route or at the pipe penetrations. Details of the surface emissions monitoring were included in the December 2023 Monthly Compliance Report for the SWP No. 498 Landfill. A letter outlining the results will be included in the Semi-Annual Report that will be submitted to VDEQ prior to March 1, 2024.

The first quarter SEM Event will be performed prior to March 31, 2024.

3.0 GAS COLLECTION

The City has taken steps to optimize gas collection and minimize air intrusion as outlined in the sections below.

3.1 SYSTEM OPTIMIZATION

The SWP No. 498 Landfill is approximately 12.0 acres and is located south of the SWP No. 221 Landfill and east of the SWP No. 588 Landfill. The majority of the SWP No. 498 Landfill does not have an active LFG collection system; however, installation of a comprehensive active LFG collection system is in process as described in Section 4.2. The current system includes three vertical wells (EW-19, EW-20, and EW-21) and a condensate trap (CT-1) at the low point.

To accommodate the Area 498 Final Closure and LFGCCS Plan, on November 1, 2023 all wells and isolation valves were shut so that excavation could begin. The corresponding vacuum lateral piping was removed. Routine extraction well monitoring was unable to be completed for the month of January due to these devices being offline for ongoing construction. Additional information regarding the Area 498 Closure and LFGCCS Plan can be found in section 4.1.

The buried waste in SWP No. 498 Landfill Area is greater than 25 years old. Thus, the rate and quantity of decomposition gas production has declined significantly compared to the rate and quantity of LFG generated in more recently buried wastes. Wells EW-16, EW-17, EW-18, and EW-23 are outside the waste footprint, but at times show normal methane concentrations and are tuned accordingly each month. Wells EW-19, EW-20, EW-21, and EW-22 are within the waste footprint and, when operating, exhibit gas concentrations that are consistent with older landfill gas. These collectors show low methane concentrations, as well as low flow, and are kept under minimal vacuum.

There is no historical evidence of elevated temperatures in Area 498; however, the methane-to-carbon dioxide ratio measured in the wellheads in the waste is less than 1 because organic fraction is more fully decomposed and the rate of methanogenesis has declined. Also, the SWP No. 498 Landfill is not believed to be a significant source of odors. The average gas composition in the SWP No. 498 wells is shown in Table 1.

Table 1. Monthly Average Wellhead LFG Composition – SWP No. 221 Wells

Month	Average CH ₄ (% Vol)	Average CO ₂ (% Vol)	Average O ₂ (% Vol)	Average Pressure (inches w.c.)
September 2023	5.5	6.1	14.7	-4.2
October 2023	22.8	20.9	10.2	-4.3
November 2023	11.8	15.2	11.4	-13.6
December 2023 ¹	2.8	2.6	20.1	-15.8
January 2024 ¹	11.0	8.8	16.5	-17.4

¹ Wells within waste offline due to final cap construction

3.2 OPTIMIZATION PLAN AND REPORTING

3.2.1 Optimization Plan

On December 1, 2022, on behalf of the City, SCS submitted a plan that provides for means and methods for optimizing the performance of the existing gas extraction system in the SWP No. 498 landfill. Additional details about that plan were included along with a copy of the plan in the November Monthly Compliance Report for the SWP No. 498 Landfill.

3.2.2 Optimization Actions

During the month of January 2023 actions were taken to implement the submitted Optimization Plan. The actions taken at the SWP No. 498 Landfill in accordance with the plan were summarized in the January 2023 Monthly Compliance Report for the SWP No. 498 Landfill.

3.2.3 Monthly Wellhead Monitoring

On January 11, 2024, SCS-FS visited the landfill and performed monitoring of the landfill gas wells. The results of the monthly monitoring were submitted to VDEQ on February 7, 2024 and are included in Appendix A. The results of the monthly monitoring also include comments regarding observations and adjustments made by the field technician.

4.0 GRADING, GEOMETRIC CONFIGURATION AND GAS EXPANSION

The City took the steps outlined in the sections below to grade the surface of the SWP No. 498 landfill to an appropriate geometric configuration to allow for final closure.

4.1 CLOSURE AND LFGCCS PLAN

SCS prepared plans on the City's behalf for closing and installing final cover on the Solid Waste Permit No. 498 landfill. The plans also include a comprehensive gas collection and control system and comprehensive stormwater management plan. VDEQ issued the 18th modification of the SWP No. 498 permit, which incorporated these plans on January 17, 2024.

4.2 FINAL COVER AND LFGCCS INSTALLATION

The drawings described in Section 4.1 were used as the basis of bid drawings for procurement of a contractor to complete final cover and LFGCCS installation. The drawings used for the purposes of bidding, procurement and construction of the final closure, gas collection system, and stormwater controls generally conform to the layout and details in the permit modification drawings.

The City and Baker's Construction Services, Inc. (BCS) signed the construction contract and the notice to proceed was issued on October 17, 2023. BCS mobilized to the site in late October and construction is currently ongoing. Construction so far has included the installation of erosion and sediment control measures, earthwork to establish the geomembrane deployment grade, excavation of the expanded stormwater basin, ongoing installation of the stormwater sewer system, and installation of new landfill gas system horizontal collectors. SCS CQA personnel are mobilized to the site to monitor BCS's progress.

Figure 1. Landfill Gas Installation Progress - SWP No. 498 Landfill



Construction progress during January included installing landfill gas header, airline, and force main. Figure 1 shows electrofusion couplings used to connect the landfill gas pipes (left) and the installation of the new condensate sump (right). Rain and snow accumulation (see Figure 2) resulted in a construction delay between January 12, 2024 and the end of the month. The contractor reported 20 construction days lost due to weather conditions during the month of January.

Figure 2. Site Condition on January 16th



5.0 LEACHATE SEEPS AND PONDING

The sections below outline the steps taken by the City to address leachate seeps and ponding.

5.1 PERIODIC INSPECTIONS

The City initiated a process of tracking precipitation events that have the potential to create ponding and leachate seeps. After major precipitation events, City personnel inspect the landfill for ponding and leachate seeps. Locations of ponding and seeps will be marked in the field.

The City performed inspections as appropriate during the month of January. Inspection forms will be scanned and stored on the landfill computer server in a folder designated for the purpose of storing environmental records. Completed inspection forms are available for VDEQ to review upon request.

5.2 COMPLETION OF WORK ACTIVITIES

During the month of April 2023, the City completed work activities which eliminated areas of ponding and accomplished leachate seep repairs. These details about these activities were included in the

April 2023 Compliance Report for the SWP No. 498 Landfill. Currently ponding and seeps are managed by the earthwork contractor responsible for installing final cover and LFGCCS.

6.0 STORMWATER DRAINAGE AND MANAGEMENT

The sections below outline the steps by the City to improve stormwater management and drainage.

6.1 STORMWATER MANAGEMENT PLAN

As noted in Section 4.1 the SWP No. 498 Closure plans included measures to address stormwater management. Following the installation of the final cover system, stormwater diversion berms and downchutes will be installed. Stormwater will be conveyed to perimeter channels and a stormwater sewer system which primarily discharge to the stormwater pond located at the northeast corner of the landfill.

The existing stormwater pond positioned near the northeast corner of the landfill has been expanded to provide additional storage volume, and a new stormwater outlet structure has been installed. The stormwater pond will discharge via the existing 42-in reinforced concrete pipe (outfall SW-1). Stormwater modeling included with the permit modification documents demonstrates compliance with channel and flood protection criteria.

Stormwater construction progress during January was limited due in part to the weather conditions described in Section 4.2.

6.2 CLEANOUT OF STORMWATER DIVERSION CHANNEL/TRENCH BERM

Clean-out of the stormwater diversion channel/trench berm was completed in February 2023. The clean-out of the stormwater diversion channel/trench berm was discussed in the February 2023 Monthly Compliance Report for the SWP No. 498 Landfill. On March 15, 2023 SCS submitted a letter to VDEQ verifying completion of the stormwater diversion channel/trench berm clean-out. A copy of that letter and supporting documentation were included in the March 2023 Monthly Compliance Report for the SWP No. 498 Landfill.

7.0 SELF-INSPECTION AND RECORDKEEPING

SCS prepared two self-inspection log templates, the Stormwater Management Inspection Log and the Daily Landfill Inspection Log. SCS provided updated self-inspection logs for SWP 498 to the City and VDEQ and completed self-inspection training with facility staff on November 30, 2022.

7.1 UPDATED SELF-INSPECTION LOGS


Copies of updated self-inspection log templates were submitted to VDEQ on November 30, 2022. Details about this log and the intended inspection process were detailed in the November 2022 Monthly Compliance Report for the SWP No. 498 Landfill. Copies of the log templates are also included in that report.

7.2 FACILITY TRAINING

On November 30, 2022, SCS personnel met members of the Facility staff to complete self-inspection training. A summary of this training and a record of attendees was included in the November Monthly Compliance Report for the SWP No. 498 Landfill.

7.3 SELF-INSPECTION AND RECORDKEEPING ASSIGNMENTS

Completed inspections will be held on-site at the facility office available for review by VDEQ upon request. Currently, self-inspections are being completed by Jonathan Hayes. Dave Cochran will serve as the primary alternate for inspections with the other members of the staff trained on inspection procedures filling in as needed. Inspection forms will be scanned and stored on the landfill computer server in a folder designated for the purpose of storing environmental records.



Appendix A
January Monthly Wellhead Monitoring Data

Bristol Virginia Landfill - Permit 498 Well Data - 11/01/2023 to 01/31/2024

Point Name	Record Date	CH4 (% by vol)	CO2 (% by vol)	O2 (% by vol)	Bal Gas (% by vol)	Init Static Pressure ("H2O)	Adj Static Pressure ("H2O)	Temp (F)	System Pressure ("H2O)	Comments
16	11/1/2023 07:44	19.4	24.6	5.4	50.5	-18.9	-18.9	34.9	-19.0	Valve Adjustment:No Change
16	12/15/2023 09:36	0.7	1.1	20.9	77.4	-20.9	-20.9	51.3	-21.0	
16	1/11/2024 10:31	1.5	1.3	20.7	76.5	-22.9	-22.6	56.6	-22.9	
17	11/1/2023 07:46	36.6	34.0	3.8	25.6	-18.9	-18.9	30.3	-18.8	Valve Adjustment:No Change
17	12/15/2023 09:41	0.2	0.2	21.6	78.1	-20.9	-20.9	52.5	-20.9	
17	1/11/2024 10:34	1.7	1.1	21.1	76.1	-22.0		51.3	-22.0	
18	11/1/2023 07:49	18.0	20.5	13.0	48.5	-18.2	-18.9	43.8	-18.2	Valve Adjustment:No Change
18	12/15/2023 09:45	10.4	9.0	16.1	64.6	-20.4	-20.3	59.7	-20.9	
18	1/11/2024 08:55	42.3	34.7	0.7	22.3	-21.2	-21.0	49.4	-22.6	
19	11/1/2023 07:53	2.4	13.3	7.5	76.8	-19.1	-19.2	39.8	-19.3	Valve Adjustment:No Change Disconnected for construction Disconnected for construction
19	12/2023									
19	01/2024									
20	11/1/2023 08:01	2.0	5.6	16.1	76.3	-19.2	-19.4	54.7	-19.9	Valve Adjustment:No Change Disconnected for construction Disconnected for construction
20	12/2023									
20	01/2024									
21	11/1/2023 08:07	3.8	8.2	13.5	74.6	-0.9	-0.7	75.8	-14.8	Disconnected for construction Disconnected for construction
21	12/2023									
21	01/2024									
23	11/2/2023 16:14	0.0	0.1	20.5	79.4	-0.1	-0.2	56.3	-0.5	
23	12/15/2023 10:31	0.0	0.3	21.7	78.0	-0.8	-0.8	45.6	-2.8	
23	1/11/2024 10:14	0.3	0.6	21.4	77.7	-4.8	-5.0	41.4	-16.7	